

## Owens Lakebed Planning Process

Developed by Gina Bartlett, Center for Collaborative Policy  
Version 3: 3/22/2010

Phase & Timeline		Stakeholder Tasks	Key Technical Tasks & CEQA	Outreach
<b>Phase I: Building the Foundation</b>  March-May 2010		Organize Stakeholder Group (Participants, Work Plan, etc.)		
		Internal/External Assessment		
		Conduct Site Visit		
		Inventory the Present <i>What do we know?</i> <i>What have we learned?</i> <i>What are we already doing?</i>	Review existing plans, documents & research CAP SIP Habitat Management Plan Groundwater Study Soil Conditions	Develop Communication Plan (plans for newsletter, web site, briefings, etc.)
		Inventory Existing Uses		
		Water Efficient Dust Control	Identify data gaps & needs	
		Understand Conditions Necessary for Solar		Agency Forum
		Review Environmental Planning Steps		
		Explore & Select Planning Framework	Review plan options: Master Plan, NCCP, HCP, etc)	
	Identify Stakeholder Interests and Planning Issues & Concerns			
<b>Phase II: Plan Development</b>  June-October 2010		Define Project Area	Boundaries Springs	Agency Forum
		Identify Vision for Lakebed		Stakeholder Forum & Briefings
		Define Plan Objectives		
		Define Planning Zone Characteristics and Criteria (i.e. dust mitigation, habitat, solar...)	Habitat Requirement Water Requirements Energy Requirements	
		Assign Zones	Initiate CEQA  Conduct technical analysis of zone assignments, reviewing benefits and performance	
		Review Zone Assignments with Stakeholder Interests		Agency Forum  Stakeholder Forum & Briefings

		Design Implementation	Review Draft Plan  Brainstorm Actions and Projects  Select, Integrate, and Prioritize Actions and Projects  Who will implement, long-term financing, timeline, and performance measures  Compliance  Plan for long-term institutional support	
		Identify Monitoring		Agency Forum
<b>Phase III: Planning Committee Recommendation</b>  November - December		Resolve / Address Remaining Planning Issues  Planning Committee Reviews & Comments on Draft Plan  Planning Committee Reviews and Recommends Plan for Approval	Revised Draft Plan  Produce Plan	Conduct briefings with stakeholder forum and constituent organizations
<b>Phase IV: Environmental Review</b> December- February		Draft Final Plan Circulated	Produce Draft Programmatic EIR  Programmatic EIR Circulated	Conduct briefings with stakeholder forum and constituent organizations
<b>Phase V: Adoption</b>  Early 2011		Agencies Adopt Plan and Programmatic EIR  Share Plan Broadly Begin Implementation	Final Plan  Agencies Adopt Programmatic EIR	